RA BILL-03 AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	Rack Side	Sqm	2	0.60		3.45	4.14
	Column Side	Sqm	2	0.60		3.45	4.14
	CR - 20 VW	Sqm	2	7.50		3.45	51.75
	HW	Sqm	2	6.40		3.45	44.16
	Rack Side	Sqm	2	0.37		3.45	2.55
	Column Side	Sqm	2	0.60		3.45	4.14
	Laboratory VW	Sqm	2	6.40		3.45	44.16
	HW	Sqm	2	11.01		3.45	75.93
	Rack Side	Sqm	2	0.60		3.45	4.14
	Column Side	Sqm	2	0.60		3.45	4.14
	Column Side	Sqm	2	0.37		3.45	2.55
	Duct	Sqm	1	3.86		3.6	13.90
	CR - 24 VW	Sqm	2	7.50		3.45	51.75
	HW	Sqm	2	6.40		3.45	44.16
	Rack Side	Sqm	2	0.60		3.45	4.14
	Column Side	Sqm	5	0.45		3.45	7.76
	Column Side	Sqm	2	0.22		3.45	1.52
	CR - 23 VW	Sqm	2	7.50		3.45	51.75
	HW	Sqm	2	6.40		3.45	44.16
	Rack Side	Sqm	2	0.60		3.45	4.14
	Column Side	Sqm	5	0.45		3.45	7.76
	Column Side	Sqm	2	0.22		3.45	1.52
	Staff Room VW	Sqm	2	6.40		3.45	44.16
	HW	Sqm	2	7.24		3.45	49.96
	Column Side	Sqm	2	0.37		3.45	2.55
	Staff Room Toilet	Sqm	1	5.90		1.5	8.85
	B Toilet Bath	Sqm	1	24.60		1.5	36.90
	B Toilet WC	Sqm	3	5.40		1.5	24.30
	B Toilet Lobby	Sqm	1	10.60		1.5	15.90
	G Toilet Bath	Sqm	1	15.14		1.5	22.71
	G Toilet WC	Sqm	3	5.40		1.5	24.30
	G Toilet Lobby	Sqm	1	9.20		1.5	13.80
	North Side Corridor Wall	Sqm	1	55.72		2.1	117.00
	West Side Corridor Wall	Sqm	1	20.81		2.1	43.69
	South Side Corridor Wall	Sqm	1	55.72		2.1	117.01
	East Side Corridor Wall	Sqm	1	15.23		2.1	31.98
	Circular Column	Sqm	18	1.42		3.6	92.02
	Deduction						
	D1	Sqm	-13	1.50	0.5	2.4	-23.40
	D1	Sqm	-3	1.00	0.5	2.1	-3.15
	Windows W	Sqm	-28	2.00	0.5	1.5	-42.00
	Third Floor Internal Wall Putty						
	Laboratory VW	Sqm	2	6.40		3.45	44.16
	HW	Sqm	2	7.31		3.45	50.40
	CR-32, VW	Sqm	2	6.40		3.45	44.16
	HW	Sqm	2	7.70		3.45	53.13
	CR-25, VW	Sqm	2	6.40		3.45	44.16
	HW	Sqm	2	7.70		3.45	53.13
	Rack Side	Sqm	2	0.60		3.45	4.14
	Column Side	Sqm	2	0.60		3.45	4.14
	CR - 34 VW	Sqm	2	7.50		3.45	51.75
	HW	Sqm	2	6.40		3.45	44.16
	Rack Side	Sqm	2	0.60		3.45	4.14
	Column Side	Sqm	5	0.45		3.45	7.76
	Column Side	Sqm	2	0.22		3.45	1.52
	CR - 33 VW	Sqm	2	7.50		3.45	51.75
	HW	Sqm	2	6.40		3.45	44.16

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	Rack Side	Sqm	2	0.60		3.45	4.14
	Column Side	Sqm	5	0.45		3.45	7.76
	Column Side	Sqm	2	0.22		3.45	1.52
	Staff Room VW	Sqm	2	6.40		3.45	44.16
	HW	Sqm	2	7.24		3.45	49.96
	Column Side	Sqm	2	0.37		3.45	2.55
	Third Floor Bath Room Plaster Above 2.1m Height						
	Staff Room Toilet	Sqm	1	5.90		1.5	8.85
	B Toilet Bath	Sqm	1	24.60		1.5	36.90
	B Toilet WC	Sqm	3	5.40		1.5	24.30
	B Toilet Lobby	Sqm	1	10.60		1.5	15.90
	G Toilet Bath	Sqm	1	15.14		1.5	22.71
	G Toilet WC	Sqm	3	5.40		1.5	24.30
	G Toilet Lobby	Sqm	1	9.20		1.5	13.80
	North Side Corridor Wall	Sqm	1	28.25		2.1	59.33
	West Side Corridor Wall	Sqm	1	20.81		2.1	43.69
	South Side Corridor Wall	Sqm	1	28.25		2.1	59.33
	Circular Column	Sqm	10	1.42		3.6	51.12
	Deduction						
	D1	Sqm	-7	1.50	0.5	2.4	-12.60
	D1	Sqm	-2	1.00	0.5	2.1	-2.10
	Windows W	Sqm	-14	2.00	0.5	1.5	-21.00
	GF ceiling Putty						
	Science Laboratory	Sqm	1	6.40	7.31		46.78
	CR-06, 01	Sqm	2	6.40	7.7		98.56
	Rack Side	Sqm	1	0.60	3.14		1.88
	CR-05,	Sqm	1	6.40	7.83		50.11
	CR-02,	Sqm	1	6.40	7.5		48.00
	Rack Side	Sqm	1	0.60	3.14		1.88
	Kitchen and Dining hall,	Sqm	1	6.40	13.13		84.03
	Rack Side	Sqm	2	0.60	3.14		3.77
	Kitchen utility ,	Sqm	1	4.17	2.5		10.43
	Store Room at kitchen	Sqm	1	2.00	2.5		5.00
	Duct	Sqm	1	0.60	1.5		0.90
	CR - 03	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.60	3.04		1.82
	CR - 04	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.37	3.04		1.12
	Column AREA	Sqm	-1	0.60	0.23		-0.14
	Library	Sqm	1	6.40	11.01		70.46
	Rack Side	Sqm	1	0.60	3.67		2.20
	Column Area	Sqm	-1	0.60	0.23		-0.14
	Duct	Sqm	1	1.50	0.6		0.90
	Sports Room Grid At S8	Sqm	1	3.65	6.4		23.36
	Rack Side	Sqm	1	0.60	1.42		0.85
	Column Area	Sqm	-1	0.22	0.45		-0.10
	Entrance Lobby	Sqm	1	7.50	5		37.50
	Entrance Lobby	Sqm	1	7.50	1.4		10.50
	Portico	Sqm	1	7.96	6.93		55.16
	Beam Side	Sqm	2	6.93	0.45		6.24
	Beam Side	Sqm	1	7.96	0.45		3.58
	Sports Room Grid At S4	Sqm	1	3.62	4.16		15.06
	Rack Side	Sqm	1	0.60	1.42		0.85
	Column Area	Sqm	-1	0.22	0.45		-0.10
	Principals Cabin	Sqm	1	6.40	7.24		46.34
	Corridor ceiling	Sqm	1	34.16	15.23		520.18

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	Corridor ceiling Principals Cabin Front Side Area	Sqm	1	2.23	3.41		7.60
	Deduction Central Courtyard Corridor ceiling	**Sqm**	-1	24.68	10.63		-262.30
	Corridor Beam side	**Sqm**	2	25.28	0.3		15.17
	Corridor Beam Outer side	**Sqm**	2	25.28	0.45		22.75
	Corridor Beam side	**Sqm**	2	11.23	0.3		6.74
	Corridor Beam Outer side	**Sqm**	2	11.23	0.45		10.11
	Stair case area	**Sqm**	2	1.33	4.3		11.44
	GF to Mid Landing Flight Bottam	**Sqm**	2	3.20	2		12.80
	GF to Mid Landing Side Faceing	**Sqm**	2	3.20	0.35		2.24
	Mid Landing	**Sqm**	2	4.30	1.5		12.90
	Mid Landing Beam Bottam	**Sqm**	2	4.30	0.23		1.98
	Mid Landing to FF Flight Bottam	**Sqm**	2	3.20	2		12.80
	Mid Landing to FF Flight Side Faceing	**Sqm**	2	3.20	0.35		2.24
	Boys Toilet and Girls Toilet	**Sqm**	1	8.13	6.15		50.00
	Corridor ceiling	**Sqm**	1	34.16	15.23		520.18
	Staff Toilet	**Sqm**	1	4.37	2.05		8.96
		Sqm	1	1.50	6.4		9.60
	FF ceiling Putty						
	Laboratory	**Sqm**	1	6.40	7.31		46.78
	CR-12,	**Sqm**	1	6.40	7.7		49.28
	CR-11,	**Sqm**	1	6.40	7.82		50.05
	CR-07,	**Sqm**	1	6.39	7.7		49.16
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR-08,	**Sqm**	1	6.40	7.5		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	Kitchen and Dining hall,	**Sqm**	1	6.40	13.13		84.03
	Rack Side	**Sqm**	2	0.60	3.14		3.77
	Column Area	**Sqm**	-2	0.60	0.23		-0.28
	Kitchen utility ,	**Sqm**	1	4.17	2.5		10.43
	Store Room at kitchen	**Sqm**	1	2.00	2.5		5.00
	CR - 09	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.04		1.82
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR - 10	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.37	3.14		1.16
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	Computer Room	**Sqm**	1	6.40	11.01		70.46
	Rack Side	**Sqm**	1	0.60	3.87		2.32
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR - 14	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.45	0.45		-0.20
	CR - 13	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.45	0.45		-0.20
	Staff Room	**Sqm**	1	6.40	7.24		46.34
	Staff Room IWC	**Sqm**	1	1.50	2		3.00
	Column Area	**Sqm**	-1	0.37	0.23		-0.09
	Corridor ceiling	**Sqm**	1	34.16	15.23		520.18
	Deduction Central Courtyard Corridor ceiling	**Sqm**	-1	24.68	10.63		-262.30
	Corridor Beam side	**Sqm**	2	25.28	0.3		15.17
	Corridor Beam Outer side	**Sqm**	2	25.28	0.45		22.75

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	Corridor Beam side	Sqm	2	11.23	0.3		6.74
	Corridor Beam Outer side	Sqm	2	11.23	0.45		10.11
	Stair case area	Sqm	2	1.33	4.3		11.44
	GF to Mid Landing Flight Bottam	Sqm	2	3.20	2		12.80
	GF to Mid Landing Side Faceing	Sqm	2	3.20	0.35		2.24
	Mid Landing	Sqm	2	4.30	1.5		12.90
	Mid Landing Beam Bottam	Sqm	2	4.30	0.23		1.98
	Mid Landing to FF Flight Bottam	Sqm	2	3.20	2		12.80
	Mid Landing to FF Flight Side Faceing	Sqm	2	3.20	0.35		2.24
	Boys Toilet and Girls Toilet	Sqm	1	8.13	6.15		50.00
	Corridor ceiling	Sqm	1	12.00	16.3		195.60
	Staff Toilet	Sqm	1	4.37	2.05		8.96
		Sqm	1	1.50	6.4		9.60
	SF ceiling Putty						
	Laboratory	Sqm	1	6.40	7.31		46.78
	CR-22,	Sqm	1	6.40	7.7		49.28
	CR-21,	Sqm	1	6.40	7.83		50.11
	CR-15,	Sqm	1	6.40	7.7		49.28
	Rack Side	Sqm	1	0.60	3.04		1.82
	Column Area	Sqm	-1	0.60	0.23		-0.14
	CR-16,	Sqm	1	6.40	7.5		48.00
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column Area	Sqm	-1	0.60	0.23		-0.14
	CR-17,	Sqm	1	6.40	7.5		48.00
	Rack Side	Sqm	1	0.60	3.04		1.82
	Column Area	Sqm	1	0.60	0.23		0.14
	CR-18,	Sqm	1	6.40	8.13		52.03
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column Area	Sqm	-1	0.60	0.23		-0.14
	CR - 19	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column Area	Sqm	-1	0.60	0.23		-0.14
	CR - 20	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.37	3.14		1.16
	Column area	Sqm	-1	0.60	0.23		-0.14
	Laboratory	Sqm	1	6.40	11.01		70.46
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column area	Sqm	-1	0.60	0.23		-0.14
	CR - 24	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column area	Sqm	-1	0.45	0.45		-0.20
	CR - 23	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column area	Sqm	1	0.45	0.45		0.20
	Staff Room	Sqm	1	6.40	7.24		46.34
	Column area	Sqm	-1	0.37	0.23		-0.09
	Corridor ceiling	Sqm	1	34.16	15.23		520.18
	Deduction Central Courtyard Corridor ceiling	Sqm	-1	24.68	10.63		-262.30
	Corridor Beam side	Sqm	2	25.28	0.3		15.17
	Corridor Beam Outer side	Sqm	2	25.28	0.45		22.75
	Corridor Beam side	Sqm	2	11.23	0.3		6.74
	Corridor Beam Outer side	Sqm	2	11.23	0.45		10.11
	Stair case area	Sqm	2	1.33	4.3		11.44
	GF to Mid Landing Flight Bottam	Sqm	2	3.20	2		12.80
	GF to Mid Landing Side Faceing	Sqm	2	3.20	0.35		2.24
	Mid Landing	Sqm	2	4.30	1.5		12.90

A.E.E.(P)
R.B. Nagar

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	Mid Landing Beam Bottam	Sqm	2	4.30	0.23		1.98
	Mid Landing to FF Flight Bottam	Sqm	2	3.20	2		12.80
	Mid Landing to FF Flight Side Faceing	Sqm	2	3.20	0.35		2.24
	Boys Toilet and Girls Toilet	Sqm	1	8.13	6.15		50.00
	Corridor ceiling	Sqm	1	12.00	16.5		198.00
	Staff Toilet	Sqm	1	4.37	2.05		8.96
		Sqm	1	1.50	6.4		9.60
	Third Floor ceiling Putty						
	Laboratory	Sqm	1	6.40	7.31		46.78
	CR-32,	Sqm	1	6.40	7.7		49.28
	CR-25,	Sqm	1	6.40	7.7		49.28
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column Area	Sqm	-1	0.60	0.23		-0.14
	CR - 34	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column Area	Sqm	1	0.45	0.45		0.20
	CR - 33	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.60	3.14		1.88
	Column Area	Sqm	-1	0.45	0.45		-0.20
	Staff Room	Sqm	1	6.40	7.24		46.34
	Column Area	Sqm	-1	0.37	0.23		-0.09
	Corridor ceiling	Sqm	1	34.16	15.23		520.18
	Deduction Central Courtyard Corridor ceiling	Sqm	-1	24.68	10.63		-262.30
	Corridor Beam side	Sqm	2	25.28	0.3		15.17
	Corridor Beam Outer side	Sqm	2	25.28	0.45		22.75
	Corridor Beam side	Sqm	2	11.23	0.3		6.74
	Corridor Beam Outer side	Sqm	2	11.23	0.45		10.11
	Stair case area	Sqm	2	1.33	4.3		11.44
	GF to Mid Landing Flight Bottam	Sqm	2	3.20	2		12.80
	GF to Mid Landing Side Faceing	Sqm	2	3.20	0.35		2.24
	Mid Landing	Sqm	2	4.30	1.5		12.90
	Mid Landing Beam Bottam	Sqm	2	4.30	0.23		1.98
	Mid Landing to FF Flight Bottam	Sqm	2	3.20	2		12.80
	Mid Landing to FF Flight Side Faceing	Sqm	2	3.20	0.35		2.24
	Boys Toilet and Girls Toilet	Sqm	1	8.13	6.15		50.00
	Corridor ceiling	Sqm	1	12.00	16.5		198.00
	Staff Toilet	Sqm	1	4.37	2.05		8.96
		Sqm	1	1.50	6.4		9.60
				TOTAL QTY IN Sqm			11773.98
				QTY Paid On This Bill			9283.00
	TENDER QTY 9283	Sqm		Qty RESERVED Want for Approval			2490.98

Contractor

B.K. Kumbhar
Assistant Engineer 10/05/2022

B.K. Kumbhar
Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
90	Applying priming coat over new wood surface and / or wood based surface after preparing the surface after throughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting liquid wood filler, for varnish including cost of materials, labour, complete as per specifications.						
	GF Wood Work Primer apply						
	ED	**Sqm**	3	4.30		0.95	12.26
	ED	**Sqm**	3	3.60		0.95	10.26
	ED	**Sqm**	2	0.60		0.95	1.14
	D1	**Sqm**	24	2.10		0.95	47.88
	D1	**Sqm**	12	1.80		0.95	20.52
	D2	**Sqm**	8	2.10		0.95	15.96
	D2	**Sqm**	8	1.30		0.95	9.88
	D3	**Sqm**	16	2.10		0.95	31.92
	D3	**Sqm**	16	0.75		0.95	11.40
	FF Wood Work Primer apply						
	D1	**Sqm**	24	2.10		0.95	47.88
	D1	**Sqm**	12	1.80		0.95	20.52
	D2	**Sqm**	8	2.10		0.95	15.96
	D2	**Sqm**	8	1.30		0.95	9.88
	D3	**Sqm**	14	2.10		0.95	27.93
	D3	**Sqm**	14	0.75		0.95	9.98
	SF Wood Work Primer apply						
	D1	**Sqm**	26	2.10		0.95	51.87
	D1	**Sqm**	13	1.80		0.95	22.23
	D2	**Sqm**	6	2.10		0.95	11.97
	D2	**Sqm**	3	1.30		0.95	3.71
	D3	**Sqm**	14	2.10		0.95	27.93
	D3	**Sqm**	14	0.75		0.95	9.98
	TF Wood Work Primer apply						
	D1	**Sqm**	14	2.10		0.95	27.93
	D1	**Sqm**	7	1.80		0.95	11.97
	D2	**Sqm**	6	2.10		0.95	11.97
	D2	**Sqm**	3	1.30		0.95	3.71
	D3	**Sqm**	14	2.10		0.95	27.93
	D3	**Sqm**	14	0.75		0.95	9.98
				TOTAL QTY IN Sqm			**514.52**
				QTY Paid On This Bill			**408.00**
	TENDER QTY	**Sqm**		**Qty RESERVED Want for Approval**			**106.52**
	408						

Contractor

Assistant Engineer 10/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

Item No	Description	Units	Nos	Measurements in Mtrs Length	Breadth	Depth	Quantity
92	Applying Red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour, complete as per specifications.						
	GF Grill Primer apply						
	Window W	**Sqm**	27	2.00		1.5	81.00
	W1	**Sqm**	1	1.80		1.5	2.70
	W2	**Sqm**	2	1.20		1.5	3.60
	SW	**Sqm**	2	2.00		1.5	6.00
	Ventilators V	**Sqm**	9	1.20		1	10.80
	V1	**Sqm**	1	1.00		0.6	0.60
	V2	**Sqm**	5	0.75		0.6	2.25
	FF Grill Primer apply						
	Window W	**Sqm**	30	2.00		1.5	90.00
	W1	**Sqm**	1	1.80		1.5	2.70
	W2	**Sqm**	1	1.20		1.5	1.80
	SW	**Sqm**	2	2.00		1.5	6.00
	Ventilators V	**Sqm**	10	1.20		1	12.00
	V1	**Sqm**	1	1.00		0.6	0.60
	V2	**Sqm**	5	0.75		0.6	2.25
	SF Grill Primer apply						
	Window W	**Sqm**	28	2.00		1.5	84.00
	W1	**Sqm**	1	1.80		1.5	2.70
	W2	**Sqm**	1	1.20		1.5	1.80
	SW	**Sqm**	2	2.00		1.5	6.00
	Ventilators V	**Sqm**	10	1.20		1	12.00
	V1	**Sqm**	1	1.00		0.6	0.60
	V2	**Sqm**	4	0.75		0.6	1.80
	Third Floor Grill Primer apply						
	Window W	**Sqm**	15	2.00		1.5	45.00
	W1	**Sqm**	1	1.80		1.5	2.70
	W2	**Sqm**	1	1.20		1.5	1.80
	SW	**Sqm**	2	2.00		1.5	6.00
	Ventilators V	**Sqm**	10	1.20		1	12.00
	V1	**Sqm**	1	1.00		0.6	0.60
	V2	**Sqm**	4	0.75		0.6	1.80
	FF Corridor Safety Grill Primer apply						
	North and south	**Sqm**	2	25.28		1.2	60.66
	East and West	**Sqm**	2	11.23		1.2	26.95
	SF Corridor Safety Grill Primer apply						
	North and south	**Sqm**	2	25.28		1.2	60.66
	East and West	**Sqm**	2	11.23		1.2	26.95
	TF Corridor Safety Grill Primer apply						
	North and south	**Sqm**	2	15.00		1.2	36.00
	East and West	**Sqm**	1	11.23		1.2	13.48
				TOTAL QTY IN Sqm			**331.20**
	TENDER QTY **347.4**	**Sqm**		**QTY Paid On This Bill**			**331.20**

Contractor **Assistant Engineer** 10/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
94	Providing & finishing external walls in two coats over one coat of 100 % acrylic silicon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications. Ground floor						
	GF External Wall Primer						
	North Side External Wall Primer GF FFL	**Sqm**	1	57.67		3.6	207.61
	North Side External Wall Primer FFL TO	**Sqm**	1	57.67		1	57.67
	North Side External Chejja Bottam Wall	**Sqm**	5	2.00	0.75		7.50
	North Side External Chejja Top Wall	**Sqm**	5	2.00	0.75		7.50
	North Side External Chejja Side Faceing	**Sqm**	5	3.50		0.1	1.75
	North Side External Chejja Bottam Wall	**Sqm**	3	4.23	0.75		9.52
	North Side External Chejja Top Wall	**Sqm**	3	4.23	0.75		9.52
	North Side External Chejja Side Faceing	**Sqm**	3	5.73		0.1	1.72
	North Side External Chejja Bottam Wall	**Sqm**	1	3.30	0.75		2.48
	North Side External Chejja Top Wall	**Sqm**	1	3.30	0.75		2.48
	North Side External Chejja Side Faceing	**Sqm**	1	4.80		0.1	0.48
	North Side External Chejja Bottam Wall	**Sqm**	1	3.70	0.75		2.78
	North Side External Chejja Top Wall	**Sqm**	1	3.70	0.75		2.78
	North Side External Chejja Side Faceing	**Sqm**	1	5.20		0.1	0.52
	North Side External Chejja Bottam Wall	**Sqm**	1	3.82	0.75		2.87
	North Side External Chejja Top Wall	**Sqm**	1	3.82	0.75		2.87
	North Side External Chejja Side Faceing	**Sqm**	1	5.32		0.1	0.53
	North Side External Chejja Bottam Wall	**Sqm**	1	2.64	0.75		1.98
	North Side External Chejja Top Wall	**Sqm**	1	2.64	0.75		1.98
	North Side External Chejja Side Faceing	**Sqm**	1	4.14		0.1	0.41
	Deduction North Side Windows W	**Sqm**	-10	2.00	0.5	1.5	-15.00
	Deduction Windows SW	**Sqm**	-1	2.00	0.5	1.5	-1.50
	West Side External Wall Primer GF FFL	**Sqm**	1	12.81		3.6	46.12
	West Side External Wall Primer Right	**Sqm**	1	12.81		1	12.81
	West Side External Wall Primer	**Sqm**	1	7.50		3.45	25.88
	West Side External Wall Primer GF FFL	**Sqm**	1	12.42		3.6	44.71
	West Side External Wall Primer Left Side GF FFL to GL	**Sqm**	1	12.42		0.9	11.18
	West Side External Wall Primer Front	**Sqm**	1	21.82		1	21.82
	West Side External Wall Primer Front Portico Projection Roof Slab GL to FF	**Sqm**	1	23.02	0.6		13.81
	West Side External Wall Primer Front Portico Circular Column 450mm Dia GL	**Sqm**	2	1.41		4.5	12.69
	West Side External Wall Primer Front Portico Roof Beam Side GL to FF FFL	**Sqm**	1	21.82		0.45	9.82
	West Side External Wall Primer Front Window Chejja Bottam	**Sqm**	2	2.00	0.75		3.00
	West Side External Plastering Front Window Chejja Top	**Sqm**	2	2.00	0.75		3.00
	West Side External Wall Primer Front Window Chejja Side Faceing	**Sqm**	2	3.50		0.1	0.70
	West Side External Wall Primer Front Window Chejja Bottam	**Sqm**	2	1.20	0.75		1.80
	West Side External Wall Primer Front Window Chejja Top	**Sqm**	2	1.20	0.75		1.80

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	West Side External Wall Primer Front Window Chejja Side Faceing	Sqm	2	2.70		0.1	0.54
	West Side External Wall Primer Front Side Duct Inside Faceing	**Sqm**	1	6.32		4.2	26.54
	Deduction North Side Windows W	**Sqm**	-2	2.00	0.5	1.5	-3.00
	Deduction Windows W2	**Sqm**	-2	1.20	0.5	1.5	-1.80
	Deduction Entrance Door ED	**Sqm**	-1	4.00	0.5	3	-6.00
	Douct Door	**Sqm**	-1	0.75	0.5	2.1	-0.79
	South Side External Wall Primer GF FFL to FF FFL	**Sqm**	1	58.60		3.6	210.94
	South Side External Wall Primer GF FFL to GL	**Sqm**	1	58.60		1	58.60
	South Side External Wall Primer Window Chejja Bottam , Top and Side W	**Sqm**	4	2.10		1.55	13.02
	South Side External Wall Primer Window Double Chejja Bottam , Top	**Sqm**	3	4.33		1.55	20.13
	South Side External Wall Primer Window Chejja Bottam , Top and Side	**Sqm**	1	1.90		1.55	2.95
	South Side External Wall Primer Ventiletor Chejja Bottam , Top and Side	**Sqm**	1	1.10		1.55	1.71
	Deduction North Side Windows W and SW	**Sqm**	-10	2.00	0.5	1.5	-15.00
	Deduction Windows W1	**Sqm**	-1	1.20	0.5	1.5	-0.90
	Deduction Ventiletor V1	**Sqm**	-1	1.00	0.5	0.6	-0.30
	Deduction Ventiletor V2	**Sqm**	-1	0.75	0.5	0.6	-0.23
	East Side External Wall Primer GF FFL to FF FFL	**Sqm**	1	35.09		3.6	126.32
	East Side External Plastering GF FFL to GL	**Sqm**	1	35.09		1	35.09
	East Side External Wall Primer Window Chejja Bottam , Top and Side W	**Sqm**	4	2.10		1.55	13.02
	East Side External Wall Primer Window Double Chejja Bottam , Top and Side W	**Sqm**	1	4.33		1.55	6.71
	Deduction North Side Windows W and SW	**Sqm**	-6	2.00	0.5	1.5	-9.00
	Lift Wall GF FFL To FF FFL	**Sqm**	1	7.70		3.6	27.72
	Lift Wall GF FFL To Below GL	**Sqm**	1	7.70		2.5	19.25
	Deduction Lift Door	**Sqm**	-1	1.00	0.5	2.1	-1.05
	Court Yard Beam Side at cut out	**Sqm**	2	24.81		0.6	29.77
	Court Yard Beam Side at cut out	**Sqm**	2	10.63		0.6	12.76
				TOTAL QTY IN Sqm			**1084.56**

A.E.E (P) Circle R.R.Nagar

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
				QTY Paid On This Bill			1037.00
	TENDER QTY	Sqm		Qty RESERVED Want for Approval			47.56

A.E.E (P)
R.R. Nagar

Contractor

Assistant Engineer
10/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
95	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications. First floor						
	FF External Wall Primer						
	North Side External Wall Primer FF FFL	**Sqm**	1	57.67		3.6	207.61
	North Side External Chejja Bottam, Top	**Sqm**	5	2.00		1.55	15.50
	North Side External Chejja Bottam, Top	**Sqm**	3	4.23		1.55	19.67
	North Side External Chejja Bottam Wall	**Sqm**	1	3.30		1.55	5.12
	North Side External Chejja Bottam Wall	**Sqm**	1	3.80		1.55	5.89
	North Side External Chejja Bottam Wall	**Sqm**	1	3.92		1.55	6.08
	North Side External Chejja Bottam Wall	**Sqm**	1	2.74		1.55	4.25
	Deduction North Side Windows W	**Sqm**	-10	2.00	0.5	1.5	-15.00
	Deduction Windows SW	**Sqm**	-1	2.00	0.5	1.5	-1.50
	West Side External Wall Primer FF FFL	**Sqm**	1	33.57		3.6	120.85
	West Side External Wall Primer	**Sqm**	5	2.10		1.55	16.28
	West Side External Wall Primer Front	**Sqm**	1	1.30		1.55	2.02
	West Side External Wall Primer Front	**Sqm**	1	6.32		4.2	26.54
	Deduction North Side Windows W	**Sqm**	-5	2.00	0.5	1.5	-7.50
	Deduction Windows W2	**Sqm**	-1	1.20	0.5	1.5	-0.90
	South Side External Wall Primer FF FFL	**Sqm**	1	58.60		3.6	210.94
	South Side External Wall Primer	**Sqm**	4	2.10		1.55	13.02
	South Side External Wall Primer	**Sqm**	3	4.33		1.55	20.13
	South Side External Wall	**Sqm**	1	1.90		1.55	2.95
	South Side External Wall Primer	**Sqm**	1	1.10		1.55	1.71
	Deduction North Side Windows W and SW	**Sqm**	-10	2.00	0.5	1.5	-15.00
	Deduction Windows W1	**Sqm**	-1	1.20	0.5	1.5	-0.90
	Deduction Ventiletor V1	**Sqm**	-1	1.00	0.5	0.6	-0.30
	Deduction Ventiletor V2	**Sqm**	-1	0.75	0.5	0.6	-0.23
	East Side External Wall Primer FF FFL to	**Sqm**	1	35.09		3.6	126.32
	East Side External Wall Primer Window Chejja Bottam , Top and Side W	**Sqm**	3	2.10		1.55	9.77
	East Side External Wall Primer Window Double Chejja Bottam , Top and Side W	**Sqm**	1	4.33		1.55	6.71
	Deduction North Side Windows W and SW	**Sqm**	-5	2.00	0.5	1.5	-7.50
	Lift Wall FF FFL To SF FFL	**Sqm**	1	7.70		3.6	27.72
	Deduction Lift Door	**Sqm**	-1	1.00	0.5	2.1	-1.05
	Extra Elevation Wall	**Sqm**	4	33.00		0.6	79.20
	Court Yard Beam Side at cut out	**Sqm**	2	24.81		0.6	29.77
	Court Yard Beam Side at cut out	**Sqm**	2	10.63		0.6	12.76
						TOTAL QTY IN Sqm	**920.92**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
				QTY Paid On This Bill			912.00
	TENDER QTY	912	Sqm	Qty RESERVED Want for Approval			8.92

A.E.E (P)
R.R. Nagar

Contractor

Assistant Engineer 10/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

Item No	Description	Units	Nos	Measurements in Mtrs Length	Breadth	Depth	Quantity
96	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications. Second floor						
	SF External Wall Primer Apply						
	North Side External Primer SF FFL TO TF FFL	**Sqm**	1	57.67		3.6	207.61
	North Side External Chejja Bottam, Top and Side Primer at W	**Sqm**	5	2.00		1.55	15.50
	North Side External Chejja Bottam, Top and Side Primer W Double Chejja	**Sqm**	3	4.23		1.55	19.67
	North Side External Chejja Bottam Plastering Elevation Double Chejja	**Sqm**	1	3.40		1.55	5.27
	North Side External Chejja Bottam Primer Elevation Double Chejja	**Sqm**	1	3.80		1.55	5.89
	North Side External Chejja Bottam Primer Elevation Double Chejja	**Sqm**	1	3.92		1.55	6.08
	North Side External Chejja Bottam Primer Elevation Chejja	**Sqm**	1	2.74		1.55	4.25
	Deduction North Side Windows W	**Sqm**	-10	2.00	0.5	1.5	-15.00
	Deduction Windows SW	**Sqm**	-1	2.00	0.5	1.5	-1.50
	West Side External Primer SF FFL to TF FFL	**Sqm**	1	33.57		3.6	120.85
	West Side External Primer Window Chejja Bottam , Top and Side W	**Sqm**	5	2.10		1.55	16.28
	West Side External Primer Front Window Chejja Bottam	**Sqm**	1	1.30		1.55	2.02
	West Side External Primer Front Side Duct Inside Faceing	**Sqm**	1	6.32		4.2	26.54
	Deduction North Side Windows W	**Sqm**	-5	2.00	0.5	1.5	-7.50
	Deduction Windows W2	**Sqm**	-1	1.20	0.5	1.5	-0.90
	South Side External Primer SF FFL to TF	**Sqm**	1	58.60		3.6	210.94
	South Side External Primer Window	**Sqm**	4	2.10		1.55	13.02
	South Side External Primer Window	**Sqm**	3	4.33		1.55	20.13
	South Side External Primer Window	**Sqm**	1	1.90		1.55	2.95
	South Side External Primer Ventiletor	**Sqm**	1	1.10		1.55	1.71
	Deduction North Side Windows W and SW	**Sqm**	-10	2.00	0.5	1.5	-15.00
	Deduction Windows W1	**Sqm**	-1	1.20	0.5	1.5	-0.90
	Deduction Ventiletor V1	**Sqm**	-1	1.00	0.5	0.6	-0.30
	Deduction Ventiletor V2	**Sqm**	-1	0.75	0.5	0.6	-0.23
	East Side External Wall Primer SF FFL	**Sqm**	1	35.09		3.6	126.32
	East Side External Primer Window	**Sqm**	3	2.10		1.55	9.77

Scanned by TapScanner

Scanned by TapScanner

RA BILL 03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	East Side External Primer Window Double Chejja Bottam , Top and Side W	Sqm	1	4.33		1.55	6.71
	Deduction North Side Windows W and SW	Sqm	-5	2.00	0.5	1.5	-7.50
	Lift Wall SF FFL To TF FFL	Sqm	1	7.70		3.6	27.72
	Deduction Lift Door	Sqm	-1	1.00	0.5	2.1	-1.05
	Extra Elevation Wall	Sqm	4	33.00		0.6	79.20
	Court Yard Beam Side at cut out	Sqm	2	24.81		0.6	29.77
	Court Yard Beam Side at cut out	Sqm	2	10.63		0.6	12.76
				TOTAL QTY IN Sqm			921.07
				QTY Paid On This Bill			912.00
	TENDER QTY	912	Sqm	Qty RESERVED Want for Approval			9.07

A.E.E (P)
R.R. Nagar

Contractor

Assistant Engineer 10/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
97	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications. Third floor						
	TF External Wall Primer						
	North Side External Wall Primer TF FFL TO Terrace Floor FFL	**Sqm**	1	33.00		4.6	151.80
	North Side External Chejja Bottam, Top and Side Wall Primer at W	**Sqm**	2	2.00		1.55	6.20
	North Side External Chejja Bottam, Top and Side Wall Primer W Double Chejja	**Sqm**	2	4.23		1.55	13.11
	North Side External Chejja Bottam Wall Primer Elevation Double Chejja	**Sqm**	1	3.40		1.55	5.27
	North Side External Chejja Bottam Wall Primer Elevation Double Chejja	**Sqm**	1	3.80		1.55	5.89
	North Side External Chejja Bottam Wall	**Sqm**	1	3.92		1.55	6.08
	Deduction North Side Windows W	**Sqm**	-6	2.00	0.5	1.5	-9.00
	Deduction Windows SW	**Sqm**	-1	2.00	0.5	1.5	-1.50
	West Side External Wall Primer TF FFL	**Sqm**	1	33.57		4.6	154.42
	West Side External Plastering Window	**Sqm**	5	2.10		1.55	16.28
	West Side External Wall Primer Front	**Sqm**	1	1.30		1.55	2.02
	West Side External Wall Primer Front	**Sqm**	1	6.32		4.2	26.54
	Deduction North Side Windows W	**Sqm**	-5	2.00	0.5	1.5	-7.50
	Deduction Windows W2	**Sqm**	-1	1.20	0.5	1.5	-0.90
	South Side External Wall Primer SF FFL	**Sqm**	1	33.00		4.6	151.80
	South Side External Wall Primer	**Sqm**	3	2.10		1.55	9.77
	South Side External Wall Primer	**Sqm**	1	4.33		1.55	6.71
	South Side External Wall	**Sqm**	1	1.90		1.55	2.95
	South Side External Wall Primer	**Sqm**	1	1.10		1.55	1.71
	Deduction North Side Windows W and SW	**Sqm**	-5	2.00	0.5	1.5	-7.50
	Deduction Windows W1	**Sqm**	-1	1.20	0.5	1.5	-0.90
	Deduction Ventiletor V1	**Sqm**	-1	1.00	0.5	0.6	-0.30
	Deduction Ventiletor V2	**Sqm**	-1	0.75	0.5	0.6	-0.23
				TOTAL QTY IN Sqm			**532.71**
	TENDER QTY **912**	**Sqm**		**QTY Paid On This Bill**			**532.71**

A.E.E (P) G.R. Nagar

Contractor

Assistant Engineer 10/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
100	Providing and fixing for flooring 40mm thick sadarhalli grey flammed granite slab for bath areas in Bathrooms over a bed of 25mm thick CM 1:6 and fixing granite slab with CM 1:3.						
	GF Toilet Lobby Flooring and WC						
	Boys Toilet Lobby	**Sqm**	1	3.73	3.07		11.44
	Boys Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Girls Toilet Lobby	**Sqm**	1	3.09	2		6.18
	Girls Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Staff Toilet Lobby	**Sqm**	1	4.37	2.05		8.96
	Duct Front Area	**Sqm**	2	1.25	1.75		4.38
				TOTAL QTY IN Sqm			**44.12**
	TENDER QTY **44.6**	**Sqm**		**QTY Paid On This Bill**			**44.12**

A.E.E (PT)
R.R. Nag

Contractor

Assistant Engineer 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
101	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms. Ground floor						
	GF WC Flooring						
	Boys and Girls Toilet WC	**Sqm**	4	1.40	1.5		8.40
	Staff Toilet	**Sqm**	2	1.50	1.2		3.60
	A Toilet	**Sqm**	1	1.50	2.		3.00
				TOTAL QTY IN Sqm			**15.00**
	TENDER QTY **15**	**Sqm**		**QTY Paid On This Bill**			**15.00**

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

R.R.Nagar

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
102	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms. First floor						
	FF WC Flooring						
	Boys and Girls Toilet WC	**Sqm**	4	1.40	1.5		8.40
	Staff Toilet	**Sqm**	2	1.50	1.2		3.60
	A Toilet	**Sqm**	1	1.50	2		3.00
	Boys Toilet Lobby	**Sqm**	1	3.73	3.07		11.44
	Boys Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Girls Toilet Lobby	**Sqm**	1	3.09	2		6.18
	Girls Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Staff Toilet Lobby	**Sqm**	1	4.37	2.05		8.96
				TOTAL QTY IN Sqm			**54.74**
				QTY Paid On This Bill			**54.60**
	TENDER QTY	**54.6**	**Sqm**	**Qty RESERVED Want for Approval**			**0.14**

A.E.E(P) R.Nagar

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
103	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms. Second floor						
	SF WC Flooring						
	Boys and Girls Toilet WC	**Sqm**	4	1.40	1.5		8.40
	Staff Toilet	**Sqm**	2	1.50	1.2		3.60
	A Toilet	**Sqm**	1	1.50	2		3.00
	Boys Toilet Lobby	**Sqm**	1	3.73	3.07		11.44
	Boys Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Girls Toilet Lobby	**Sqm**	1	3.09	2		6.18
	Girls Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Staff Toilet Lobby	**Sqm**	1	4.37	2.05		8.96
				TOTAL QTY IN Sqm			**54.74**
				QTY Paid On This Bill			**54.60**
	TENDER QTY	**54.6**	**Sqm**	**Qty RESERVED Want for Approval**			**0.14**

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

A.E.E (P) B.R.Nagar

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
104	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms. Third floor						
	TF WC Flooring						
	Boys and Girls Toilet WC	**Sqm**	4	1.40	1.5		8.40
	Staff Toilet	**Sqm**	2	1.50	1.2		3.60
	A Toilet	**Sqm**	1	1.50	2		3.00
	Boys Toilet Lobby	**Sqm**	1	3.73	3.07		11.44
	Boys Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Girls Toilet Lobby	**Sqm**	1	3.09	2		6.18
	Girls Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Staff Toilet Lobby	**Sqm**	1	4.37	2.05		8.96
				TOTAL QTY IN Sqm			**54.74**
				QTY Paid On This Bill			**54.60**
	TENDER QTY	**54.6**	**Sqm**		**Qty RESERVED Want for Approval**		**0.14**

A.E.E (P) R.R.Nagar

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
105	Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.						
	GF Toilet Room Wall Dadoing						
	Boys and Girls Toilet WC	**Sqm**	8	1.40		2.1	23.52
	Boys and Girls Toilet WC	**Sqm**	8	1.50		2.1	25.20
	Boys Toilet Lobby	**Sqm**	2	3.73		2.1	15.65
	Boys Toilet Lobby	**Sqm**	2	3.07		2.1	12.89
	Boys Toilet Lobby	**Sqm**	2	4.39		2.1	18.44
	Boys Toilet Lobby	**Sqm**	2	1.50		2.1	6.30
	Girls Toilet Lobby	**Sqm**	2	3.09		2.1	12.98
	Girls Toilet Lobby	**Sqm**	2	2.00		2.1	8.40
	Girls Toilet Lobby	**Sqm**	2	4.39		2.1	18.44
	Girls Toilet Lobby	**Sqm**	2	1.50		2.1	6.30
	Staff Toilet	**Sqm**	4	1.50		2.1	12.60
	Staff Toilet	**Sqm**	4	1.20		2.1	10.08
	Staff Toilet Lobby	**Sqm**	1	4.37		2.1	9.18
	Staff Toilet Lobby	**Sqm**	1	2.05		2.1	4.31
	A Toilet	**Sqm**	1	1.50		2.1	3.15
	A Toilet	**Sqm**	1	2.00		2.1	4.20
	Kitchen Utility	**Sqm**	1	2.50		2.1	5.25
	Kitchen Utility	**Sqm**	1	4.17		2.1	8.76
	FF Toilet Room Wall Dadoing						
	Boys and Girls Toilet WC	**Sqm**	8	1.40		2.1	23.52
	Boys and Girls Toilet WC	**Sqm**	8	1.50		2.1	25.20
	Boys Toilet Lobby	**Sqm**	2	3.73		2.1	15.65
	Boys Toilet Lobby	**Sqm**	2	3.07		2.1	12.89
	Boys Toilet Lobby	**Sqm**	2	4.39		2.1	18.44
	Boys Toilet Lobby	**Sqm**	2	1.50		2.1	6.30
	Girls Toilet Lobby	**Sqm**	2	3.09		2.1	12.98
	Girls Toilet Lobby	**Sqm**	2	2.00		2.1	8.40
	Girls Toilet Lobby	**Sqm**	2	4.39		2.1	18.44
	Girls Toilet Lobby	**Sqm**	2	1.50		2.1	6.30
	Staff Toilet	**Sqm**	4	1.50		2.1	12.60
	Staff Toilet	**Sqm**	4	1.20		2.1	10.08
	Staff Toilet Lobby	**Sqm**	1	4.37		2.1	9.18
	Staff Toilet Lobby	**Sqm**	1	2.05		2.1	4.31
	A Toilet	**Sqm**	1	1.50		2.1	3.15
	A Toilet	**Sqm**	1	2.00		2.1	4.20
	Kitchen Utility	**Sqm**	1	2.50		2.1	5.25
	Kitchen Utility	**Sqm**	1	4.17		2.1	8.76
	SF Toilet Room Wall Dadoing						
	Boys and Girls Toilet WC	**Sqm**	8	1.40		2.1	23.52
	Boys and Girls Toilet WC	**Sqm**	8	1.50		2.1	25.20
	Boys Toilet Lobby	**Sqm**	2	3.73		2.1	15.65
	Boys Toilet Lobby	**Sqm**	2	3.07		2.1	12.89
	Boys Toilet Lobby	**Sqm**	2	4.39		2.1	18.44
	Boys Toilet Lobby	**Sqm**	2	1.50		2.1	6.30
	Girls Toilet Lobby	**Sqm**	2	3.09		2.1	12.98
	Girls Toilet Lobby	**Sqm**	2	2.00		2.1	8.40
	Girls Toilet Lobby	**Sqm**	2	4.39		2.1	18.44
	Girls Toilet Lobby	**Sqm**	2	1.50		2.1	6.30

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	Staff Toilet	Sqm	4	1.50		2.1	12.60
	Staff Toilet	Sqm	4	1.20		2.1	10.08
	Staff Toilet Lobby	Sqm	2	4.37		2.1	18.35
	Staff Toilet Lobby	Sqm	2	2.05		2.1	8.61
	A Toilet	Sqm	2	1.50		2.1	6.30
	A Toilet	Sqm	2	2.00		2.1	8.40
	Third Floor Toilet Room Wall Dadoing						
	Boys and Girls Toilet WC	Sqm	8	1.40		2.1	23.52
	Boys and Girls Toilet WC	Sqm	8	1.50		2.1	25.20
	Boys Toilet Lobby	Sqm	2	3.73		2.1	15.65
	Boys Toilet Lobby	Sqm	2	3.07		2.1	12.89
	Boys Toilet Lobby	Sqm	2	4.39		2.1	18.44
	Boys Toilet Lobby	Sqm	2	1.50		2.1	6.30
	Girls Toilet Lobby	Sqm	2	3.09		2.1	12.98
	Girls Toilet Lobby	Sqm	2	2.00		2.1	8.40
	Girls Toilet Lobby	Sqm	2	4.39		2.1	18.44
	Girls Toilet Lobby	Sqm	2	1.50		2.1	6.30
	Staff Toilet	Sqm	4	1.50		2.1	12.60
	Staff Toilet	Sqm	4	1.20		2.1	10.08
	Staff Toilet Lobby	Sqm	2	4.37		2.1	18.35
	Staff Toilet Lobby	Sqm	2	2.05		2.1	8.61
	A Toilet	Sqm	2	1.50		2.1	6.30
	A Toilet	Sqm	2	2.00		2.1	8.40
				TOTAL QTY IN Sqm			836.18
				QTY Paid On This Bill			814.80
	TENDER QTY	814.8	Sqm	Qty RESERVED Want for Approval			21.38

Contractor

Assistant Engineer

12/05/2022

Asst. Executive Engineer

A.E.E (P)
R.B.Nag

Scanned by TapScanner

Scanned by TapScanner

RA BILL 03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
106	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with the paper joints, finished with cement motor using white cement and colour pigments to match the colour slab making through cost of all materials, mortar, labour, curing etc., complete as per specification. 14.61.1-do- minimum width of 1200mm (gang saw water cut) Ground floor						
	GF Granite Flooring						
	Science Laboratory	Sqm	1	6.40	7.31		46.78
	CR-06, 01	Sqm	2	6.40	7.7		98.56
	Rack Side	Sqm	1	0.60	3.14		1.88
	CR-05,	Sqm	1	6.40	7.83		50.11
	CR-02,	Sqm	1	6.40	7.5		48.00
	Rack Side	Sqm	1	0.60	3.14		1.88
	Kitchen and Dining hall,	Sqm	1	6.40	13.13		84.03
	Rack Side	Sqm	2	0.60	3.14		3.77
	Kitchen utility ,	Sqm	1	4.17	2.5		10.43
	Store Room at kitchen	Sqm	1	2.00	2.5		5.00
	Duct	Sqm	1	0.60	1.5		0.90
	CR - 03	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.60	3.04		1.82
	CR - 04	Sqm	1	7.50	6.4		48.00
	Rack Side	Sqm	1	0.37	3.04		1.12
	Column AREA	Sqm	-1	0.60	0.23		-0.14
	Library	Sqm	1	6.40	11.01		70.46
	Rack Side	Sqm	1	0.60	3.67		2.20
	Column Area	Sqm	-1	0.60	0.23		-0.14
	Duct	Sqm	1	1.50	0.6		0.90
	Sports Room Grid At S8	Sqm	1	3.65	6.4		23.36
	Rack Side	Sqm	1	0.60	1.42		0.85
	Column Area	Sqm	-1	0.22	0.45		-0.10
	Entrance Lobby	Sqm	1	7.50	5		37.50
	Entrance Lobby	Sqm	1	7.50	1.4		10.50
	Sports Room Grid At S4	Sqm	1	3.62	4.16		15.06
	Rack Side	Sqm	1	0.60	1.42		0.85
	Column Area	Sqm	-1	0.22	0.45		-0.10
	Principals Cabin	Sqm	1	6.40	7.24		46.34
	Corridor Flooring	Sqm	1	34.16	15.23		520.18
	Corridor Flooring Principals Cabin	Sqm	1	2.23	3.41		7.60
	Corridor Flooring at Stair Case Area	Sqm	2	4.30	1.5		12.90
	Corridor Flooring at Stair Case Area	Sqm	2	4.30	4.9		42.14
	Deduction Central Courtyard Corridor	Sqm	-1	24.68	10.63		-262.30
				TOTAL QTY IN Sqm			978.38
				QTY Paid On This Bill			922.10
	TENDER QTY 922.1	Sqm		Qty RESERVED Want for Approval			56.28

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
107	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with the paper joints, finished with cement motor using white cement and colour pigments to match the colour slab making through cost of all materials, mortar, labour, curing etc., complete as per specification. 14.61.1-do- minimum width of 1200mm (gang saw water cut) First floor						
	FF Granite Flooring						
	Laboratory	**Sqm**	1	6.40	7.31		46.78
	CR-12,	**Sqm**	1	6.40	7.7		49.28
	CR-11,	**Sqm**	1	6.40	7.82		50.05
	CR-07,	**Sqm**	1	6.39	7.7		49.16
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR-08,	**Sqm**	1	6.40	7.5		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	Kitchen and Dining hall,	**Sqm**	1	6.40	13.13		84.03
	Rack Side	**Sqm**	2	0.60	3.14		3.77
	Column Area	**Sqm**	-2	0.60	0.23		-0.28
	Kitchen utility ,	**Sqm**	1	4.17	2.5		10.43
	Store Room at kitchen	**Sqm**	1	2.00	2.5		5.00
	CR - 09	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.04		1.82
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR - 10	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.37	3.14		1.16
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	Computer Room	**Sqm**	1	6.40	11.01		70.46
	Rack Side	**Sqm**	1	0.60	3.87		2.32
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR - 14	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.45	0.45		-0.20
	CR - 13	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.45	0.45		-0.20
	Staff Room	**Sqm**	1	6.40	7.24		46.34
	Staff Room IWC	**Sqm**	1	1.50	2		3.00
	Column Area	**Sqm**	-1	0.37	0.23		-0.09
	Corridor Flooring	**Sqm**	1	34.16	15.23		520.18
	Corridor Flooring at Stair Case Area	**Sqm**	2	4.30	1.5		12.90
	Staff Toilet Entrance	**Sqm**	1	4.00	1.5		6.00
	Boys and Girl Toilet Entrance	**Sqm**	1	3.32	1.5		4.98
	Flooring Area	**Sqm**	1	28.00	2		56.00
	Deduction Central Courtyard Cut out	**Sqm**	-1	24.68	10.63		-262.30
					TOTAL QTY IN Sqm		**1007.45**
					QTY Paid On This Bill		**1007.30**
	TENDER QTY **1007.3**	**Sqm**			**Qty RESERVED Want for Approval**		**0.15**

Contractor

Assistant Engineer 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
108	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with the paper joints, finished with cement motor using white cement and colour pigments to match the colour slab making through cost of all materials, mortar, labour, curing etc., complete as per specification. 14.61.1-do- minimum width of 1200mm (gang saw water cut) Second floor						
	SF Granite Flooring						
	Laboratory	**Sqm**	1	6.40	7.31		46.78
	CR-22,	**Sqm**	1	6.40	7.7		49.28
	CR-21,	**Sqm**	1	6.40	7.83		50.11
	CR-15,	**Sqm**	1	6.40	7.7		49.28
	Rack Side	**Sqm**	1	0.60	3.04		1.82
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR-16,	**Sqm**	1	6.40	7.5		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR-17,	**Sqm**	1	6.40	7.5		48.00
	Rack Side	**Sqm**	1	0.60	3.04		1.82
	Column Area	**Sqm**	1	0.60	0.23		0.14
	CR-18,	**Sqm**	1	6.40	8.13		52.03
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR - 19	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR - 20	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.37	3.14		1.16
	Column area	**Sqm**	-1	0.60	0.23		-0.14
	Laboratory	**Sqm**	1	6.40	11.01		70.46
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column area	**Sqm**	-1	0.60	0.23		-0.14
	CR - 24	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column area	**Sqm**	-1	0.45	0.45		-0.20
	CR - 23	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column area	**Sqm**	1	0.45	0.45		0.20
	Staff Room	**Sqm**	1	6.40	7.24		46.34
	Column area	**Sqm**	-1	0.37	0.23		-0.09
	Corridor Flooring	**Sqm**	1	34.16	15.23		520.18
	Corridor Flooring at Stair Case Area	**Sqm**	2	4.30	1.5		12.90
	Staff Toilet Entrance	**Sqm**	1	4.00	1.5		6.00
	Boys and Girl Toilet Entrance	**Sqm**	1	3.32	1.5		4.98
	Flooring Area	**Sqm**	1	29.00	2		58.00
	Deduction Central Courtyard Cut out	**Sqm**	-1	24.68	10.63		-262.30
				TOTAL QTY IN Sqm			**1007.39**
				QTY Paid On This Bill			**1007.30**
	TENDER QTY	**1007.3**	**Sqm**	**Qty RESERVED Want for Approval**			**0.09**

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
109	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with the paper joints, finished with cement motor using white cement and colour pigments to match the colour slab making through cost of all materials, mortar, labour, curing etc., complete as per specification. 14.61.1-do- minimum width of 1200mm (gang saw water cut) Third floor						
	Third Floor Granite Flooring						
	Laboratory	**Sqm**	1	6.40	7.31		46.78
	CR-32,	**Sqm**	1	6.40	7.7		49.28
	CR-25,	**Sqm**	1	6.40	7.7		49.28
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.60	0.23		-0.14
	CR - 34	**Sqm**	1	7.50	6.4		48.00
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	1	0.45	0.45		0.20
	CR - 33	**Sqm**	1	7.50	6.4		**48.00**
	Rack Side	**Sqm**	1	0.60	3.14		1.88
	Column Area	**Sqm**	-1	0.45	0.45		-0.20
	Staff Room	**Sqm**	1	6.40	7.24		46.34
	Column Area	**Sqm**	-1	0.37	0.23		-0.09
	Corridor Flooring	**Sqm**	1	34.16	15.23		520.18
	Corridor Flooring at Stair Case Area	**Sqm**	2	4.30	1.5		12.90
	Staff Toilet Entrance	**Sqm**	1	4.00	1.5		6.00
	Boys and Girl Toilet Entrance	**Sqm**	1	3.32	1.5		4.98
	Flooring Area	**Sqm**	1	29.00	2		58.00
	Deduction Central Courtyard Cut out	**Sqm**	-1	24.68	10.63		-262.30
				TOTAL QTY IN Sqm			**632.87**
	TENDER QTY **1007.3**	**Sqm**		**QTY Paid On This Bill**			**632.87**

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

895.17

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
110	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. Ground floor						
	Staircase From Ground Floor To First						
	Stair case 1 Tread	**Sqm**	22	2.00	--	0.300	13.20
	Riser	**Sqm**	21	2.00	--	0.150	6.30
	Mid Landing	**Sqm**	1	4.30	--	2.000	8.60
	Entrance Lobby	**Sqm**	1	4.30		1.500	6.45
	Below Stai Case At GF	**Sqm**	1	4.30		4.900	21.07
	Stair case 2 Tread	**Sqm**	22	2.00	--	0.300	13.20
	Riser	**Sqm**	21	2.00	--	0.150	6.30
	Mid Landing	**Sqm**	1	4.30	--	2.000	8.60
	Entrance Lobby	**Sqm**	1	4.30		1.500	6.45
	Below Stai Case At GF	**Sqm**	1	4.30		4.900	21.07
				TOTAL QTY IN Sqm			**111.24**
				QTY Paid On This Bill			**97.00**
	TENDER QTY	**Sqm**	**97**	**Qty RESERVED Want for Approval**			**14.24**

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

A.E.E (P)
R.R. Nar

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description			Units	Nos	Measurements in Mtrs			Quantity
						Length	Breadth	Depth	
111	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. First floor								
	Staircase From First Floor To Second								
	Stair case 1	Tread		**Sqm**	22	2.00	--	0.300	13.20
		Riser		**Sqm**	21	2.00	--	0.150	6.30
		Mid Landing		**Sqm**	1	4.30	--	2.000	8.60
		Entrance Lobby		**Sqm**	1	4.30		1.500	6.45
	Stair case 2	Tread		**Sqm**	22	2.00	--	0.300	13.20
		Riser		**Sqm**	21	2.00	--	0.150	6.30
		Mid Landing		**Sqm**	1	4.30	--	2.000	8.60
		Entrance Lobby		**Sqm**	1	4.30		1.500	6.45
						TOTAL QTY IN Sqm			**69.10**
						QTY Paid On This Bill			**61.00**
	TENDER QTY		**61**	**Sqm**		**Qty RESERVED Want for Approval**			**8.10**

A.E.E (P&E) R.R.Nagar

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
112	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. Second floor						
	Staircase From Second Floor To Third						
	Stair case 1 Tread	**Sqm**	22	2.00	--	0.300	13.20
	Riser	**Sqm**	21	2.00	--	0.150	6.30
	Mid Landing	**Sqm**	1	4.30	--	2.000	8.60
	Entrance Lobby	**Sqm**	1	4.30		1.500	6.45
	Stair case 2 Tread	**Sqm**	22	2.00	--	0.300	13.20
	Riser	**Sqm**	21	2.00	--	0.150	6.30
	Mid Landing	**Sqm**	1	4.30	--	2.000	8.60
	Entrance Lobby	**Sqm**	1	4.30		1.500	6.45
				TOTAL QTY IN Sqm			**69.10**
				QTY Paid On This Bill			**61.00**
	TENDER QTY 61	**Sqm**		**Qty RESERVED Want for Approval**			**8.10**

AEE (Elect.) R.R. Nagar

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
114	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, including cost of all mateirals, mortar, labour, etc., Complete as per specification. Ground floor						
	GF Wall Clading At Corridor Height 1.5m						
	North Side Corridor Wall	**Sqm**	1	55.72		1.5	83.57
	West Side Corridor Wall	**Sqm**	1	20.81		1.5	31.21
	South Side Corridor Wall	**Sqm**	1	55.72		1.5	83.58
	East Side Corridor Wall	**Sqm**	1	15.23		1.5	22.85
	West Side Entrance Lobby wall	**Sqm**	1	14.00		1.5	21.00
	Dinning hall	**Sqm**	1	44.00		1.5	66.00
	Deduction ED	**Sqm**	-1	4.00	0.5	1.5	-3.00
	D1	**Sqm**	-12	1.50	0.5	1.5	-13.50
	D2	**Sqm**	-3	1.00	0.5	1.5	-2.25
	W	**Sqm**	-3	2.00	0.5	0.6	-1.80
	Lift Entry	**Sqm**	-1	1.00	0.5	1.5	-0.75
	Stair Case Window SW	**Sqm**	-1	2.00	0.5	0.6	-0.60
				TOTAL QTY IN Sqm			**286.31**
				QTY Paid On This Bill			**236.10**
	TENDER QTY	**236.1**	**Sqm**	**Qty RESERVED Want for Approval**			**50.21**

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL OF LAND PART

Item No	Description	Units	Nos	Measurements in Mtrs Length	Breadth	Depth	Quantity
115	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, including cost of all mateirals, mortar, labour, etc., Complete as per specification. First floor						
	FF Wall Clading At Corridor Height 1.5m						
	North Side Corridor Wall	**Sqm**	1	55.72		1.5	83.57
	West Side Corridor Wall	**Sqm**	1	20.81		1.5	31.21
	South Side Corridor Wall	**Sqm**	1	55.72		1.5	83.58
	East Side Corridor Wall	**Sqm**	1	15.23		1.5	22.85
	Dinning hall	**Sqm**	1	44.00		1.5	66.00
	D1	**Sqm**	12	1.50	0.5	1.5	-13.50
	D2	**Sqm**	3	1.00	0.5	1.5	-2.25
	W	**Sqm**	3	2.00	0.5	0.6	-1.80
	Lift Entry	**Sqm**	1	1.00	0.5	1.5	-0.75
	Stair Case Window SW	**Sqm**	1	2.00	0.5	0.6	-0.60
					TOTAL QTY IN Sqm		**269.66**
					QTY Paid On This Bill		**237.90**
	TENDER QTY	**237.9**	**Sqm**		**Qty RESERVED Want for Approval**		**31.76**

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
116	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, including cost of all mateirals, mortar, labour, etc., Complete as per specification. Second floor						
	SF Wall Clading At Corridor Height 1.5m						
	North Side Corridor Wall	Sqm	1	55.72		1.5	83.57
	West Side Corridor Wall	Sqm	1	20.81		1.5	31.21
	South Side Corridor Wall	Sqm	1	55.72		1.5	83.58
	East Side Corridor Wall	Sqm	1	15.23		1.5	22.85
	D1	Sqm	-12	1.50	0.5	1.5	-13.50
	D2	Sqm	-2	1.50	0.5	1.5	-2.25
	Lift Entry	Sqm	-1	1.00	0.5	1.5	-0.75
	Stair Case Window SW	Sqm	-1	2.00	0.5	0.6	-0.60
				TOTAL QTY IN Sqm			207.71
				QTY Paid On This Bill			177.60
	TENDER QTY 177.6	Sqm		Qty RESERVED Want for Approval			30.11

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART								
Item No	**Description**	**Units**	**Nos**	**Measurements in Mtrs**			**Quantity**
				Length	**Breadth**	**Depth**	
117	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, including cost of all mateirals, mortar, labour, etc., Complete as per specification. Second floor						
	Third Floor Wall Clading At Corridor						
	North Side Corridor Wall	**Sqm**	1	28.25		1.5	42.38
	West Side Corridor Wall	**Sqm**	1	20.81		1.5	31.21
	South Side Corridor Wall	**Sqm**	1	28.25		1.5	42.38
	South Side Corridor Wall	**Sqm**	1	30.00		2.25	67.50
	D1	**Sqm**	-7	1.50	0.5	1.5	-7.88
	D2	**Sqm**	-1	1.50	0.5	1.5	-1.13
	Lift Entry	**Sqm**	-1	1.00	0.5	1.5	-0.75
	Stair Case Window SW	**Sqm**	-1	2.00	0.5	0.6	-0.60
				TOTAL QTY IN Sqm			**174.46**
	TENDER QTY **177.6**	**Sqm**		**QTY Paid On This Bill**			**174.46**

A.E.E (P)
R.R. Naga

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner
Scanned by TapScanner

RA BILL 03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
118	Providing and laying Cinder concrete in cement 1:15 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications.First floor						
	First Floor Cinder Concrete						
	Boys and Girls Toilet WC	**Sqm**	4	1.40	1.5	0.3	2.52
	Staff Toilet	**Sqm**	2	1.50	1.2	0.3	1.08
	A Toilet	**Sqm**	1	1.50	2	0.3	0.90
	Class Room Platform	**Sqm**	8	3.00	1.5	0.3	10.80
				TOTAL QTY IN Sqm			**15.30**
				QTY Paid On This Bill			**2.60**
	TENDER QTY	**2.6**	**Sqm**	**Qty RESERVED Want for Approval**			**12.70**

A.E.E (P)
R.R.Nagar

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner
Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
119	Providing and laying Cinder concrete in cement 1:15 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications. Second floor						
	Second Floor Cinder Concrete						
	Boys and Girls Toilet WC	**Cum**	4	1.40	1.5	0.3	2.52
	Staff Toilet	**Cum**	2	1.50	1.2	0.3	1.08
	A Toilet	**Cum**	1	1.50	2	0.3	0.90
	Class Room Platform	**Sqm**	8	10.00	1.5	0.3	36.00
				TOTAL QTY IN Cum			**40.50**
				QTY Paid On This Bill			**2.00**
	TENDER QTY	**Cum**	2	**Qty RESERVED Want for Approval**			**38.50**

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

R.R. Nagar

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
120	Providing and laying Cinder concrete in cement 1:15 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications. Third floor						
	Third Floor Cinder Concrete						
	Boys and Girls Toilet WC	**Cum**	4	1.40	1.5	0.3	2.52
	Staff Toilet	**Cum**	2	1.50	1.2	0.3	1.08
	A Toilet	**Cum**	1	1.50	2	0.3	0.90
	Class Room Platform	**Sqm**	9	3.00	1.5	0.3	12.15
				TOTAL QTY IN Cum			**16.65**
				QTY Paid On This Bill			**2.00**
	TENDER QTY 2	**Cum**		**Qty RESERVED Want for Approval**			**14.65**

A.E.E (P.
R. Nag

Contractor

B.K. Kumar Verma 12/05/2022
Assistant Engineer

B K Kumar Verma
Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
121	Providing INTEGRAL CRYSTALINE Waterproofing treatment to the sunken portion of toilets. Using Crystalline Slurry of approved make @ 1.40 kg per SQM in two coats (0.7 Kg per coat) confirming to ASTM S 1202 & DINV 18998 standards.First floor						
	FF Water proofing at Toilet						
	Boys and Girls Toilet WC	**Sqm**	4	1.40	1.5		8.40
	Boys Toilet Lobby	**Sqm**	1	3.73	3.07		11.44
	Boys Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Girls Toilet Lobby	**Sqm**	1	3.09	2		6.18
	Girls Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Staff Toilet	**Sqm**	2	1.50	1.2		3.60
	Staff Toilet Lobby	**Sqm**	1	4.37	2.05		8.96
	A Toilet	**Sqm**	1	1.50	2		3.00
	Kitchen Utility	**Sqm**	1	2.50	4.17		10.43
	SF Water proofing at Toilet						
	Boys and Girls Toilet WC	**Sqm**	4	1.40	1.5		8.40
	Boys Toilet Lobby	**Sqm**	1	3.73	3.07		11.44
	Boys Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Girls Toilet Lobby	**Sqm**	1	3.09	2		6.18
	Girls Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Staff Toilet	**Sqm**	2	1.50	1.2		3.60
	Staff Toilet Lobby	**Sqm**	1	4.37	2.05		8.96
	A Toilet	**Sqm**	1	1.50	2		3.00
	Third Floor Water proofing at Toilet						
	Boys and Girls Toilet WC	**Sqm**	4	1.40	1.5		8.40
	Boys Toilet Lobby	**Sqm**	1	3.73	3.07		11.44
	Boys Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Girls Toilet Lobby	**Sqm**	1	3.09	2		6.18
	Girls Toilet Lobby	**Sqm**	1	4.39	1.5		6.59
	Staff Toilet	**Sqm**	2	1.50	1.2		3.60
	Staff Toilet Lobby	**Sqm**	1	4.37	2.05		8.96
	A Toilet	**Sqm**	1	1.50	2		3.00
				TOTAL QTY IN Sqm			**174.66**
	TENDER QTY	**210.9**	**Sqm**		**QTY Paid On This Bill**		**174.66**

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

A.E.E (P) R.R.Nagar

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
122	Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application.						
	Water Proofing Treatment At Open						
	Entrance Portico Roof Salb	**Sqm**	1	8.50	8.7		73.95
	Terrace Floor WPT	**Sqm**	1	36.00	29.69		1068.84
	Terrace Floor WPT	**Sqm**	1	10.30	18		185.40
	Deduction OF Court Yard Cut Out	**Sqm**	-1	24.77	10.63		-263.25
				TOTAL QTY IN Sqm			**1064.94**
	TENDER QTY **1067**	**Sqm**		**QTY Paid On This Bill**			**1064.94**

A.E.E (P)
R.R. Nagar

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
123	Providing White Teak Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembledincluding making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications						
	GF Wood Work Door Frame						
	ED	**Cum**	3	4.30	0.15	0.125	0.24
	ED	**Cum**	3	3.60	0.15	0.125	0.20
	ED	**Cum**	2	0.60	0.15	0.125	0.02
				TOTAL QTY IN Cum			**0.47**
				QTY Paid On This Bill			**0.26**
	TENDER QTY **0.26**	**Cum**		**Qty RESERVED Want for Approval**			**0.21**

A.E.E (P)
R.B. Vag

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
124	Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembledincluding making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications						
	GF Wood Work						
	D1	Cum	24	2.10	0.125	0.1	0.63
	D1	Cum	12	1.80	0.125	0.1	0.27
	D2	Cum	8	2.10	0.125	0.1	0.21
	D2	Cum	8	1.30	0.125	0.1	0.13
	D3	Cum	16	2.10	0.125	0.1	0.42
	D3	Cum	16	0.75	0.125	0.1	0.15
	FF Wood Work						
	D1	Cum	24	2.10	0.125	0.1	0.63
	D1	Cum	12	1.80	0.125	0.1	0.27
	D2	Cum	8	2.10	0.125	0.1	0.21
	D2	Cum	8	1.30	0.125	0.1	0.13
	D3	Cum	14	2.10	0.125	0.1	0.37
	D3	Cum	14	0.75	0.125	0.1	0.13
	SF Wood Work						
	D1	Cum	26	2.10	0.125	0.1	0.68
	D1	Cum	13	1.80	0.125	0.1	0.29
	D2	Cum	6	2.10	0.125	0.1	0.16
	D2	Cum	3	1.30	0.125	0.1	0.05
	D3	Cum	14	2.10	0.125	0.1	0.37
	D3	Cum	14	0.75	0.125	0.1	0.13
	TF Wood Work						
	D1	Cum	14	2.10	0.125	0.1	0.37
	D1	Cum	7	1.80	0.125	0.1	0.16
	D2	Cum	6	2.10	0.125	0.1	0.16
	D2	Cum	3	1.30	0.125	0.1	0.05
	D3	Cum	14	2.10	0.125	0.1	0.37
	D3	Cum	14	0.75	0.125	0.1	0.13
					TOTAL QTY IN Cum		6.46
	TENDER QTY 4.2	Cum			QTY Paid On This Bill		4.20
					Qty RESERVED Want for Approval		2.26

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
140	Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifictions. Specification No. KBS 7.12 (Considered 18 Kg/sqm)						
	GF Grill Work						
	Window W	**Sqm**	27	2.00		1.5	81.00
	W1	**Sqm**	1	1.80		1.5	2.70
	W2	**Sqm**	2	1.20		1.5	3.60
	SW	**Sqm**	2	2.00		1.5	6.00
	Ventilators V	**Sqm**	9	1.20		1	10.80
	V1	**Sqm**	1	1.00		0.6	0.60
	V2	**Sqm**	5	0.75		0.6	2.25
	FF Grill Work						
	Window W	**Sqm**	30	2.00		1.5	90.00
	W1	**Sqm**	1	1.80		1.5	2.70
	W2	**Sqm**	1	1.20		1.5	1.80
	SW	**Sqm**	2	2.00		1.5	6.00
	Ventilators V	**Sqm**	10	1.20		1	12.00
	V1	**Sqm**	1	1.00		0.6	0.60
	V2	**Sqm**	5	0.75		0.6	2.25
	SF Grill Work						
	Window W	**Sqm**	28	2.00		1.5	84.00
	W1	**Sqm**	1	1.80		1.5	2.70
	W2	**Sqm**	1	1.20		1.5	1.80
	SW	**Sqm**	2	2.00		1.5	6.00
	Ventilators V	**Sqm**	10	1.20		1	12.00
	V1	**Sqm**	1	1.00		0.6	0.60
	V2	**Sqm**	4	0.75		0.6	1.80
	Third Floor Work						
	Window W	**Sqm**	15	2.00		1.5	45.00
	W1	**Sqm**	1	1.80		1.5	2.70
	W2	**Sqm**	1	1.20		1.5	1.80
	SW	**Sqm**	2	2.00		1.5	6.00
	Ventilators V	**Sqm**	10	1.20		1	12.00
	V1	**Sqm**	1	1.00		0.6	0.60
	V2	**Sqm**	4	0.75		0.6	1.80
	FF Corridor Safety Grill Work						
	North and south	**Sqm**	2	25.28		1.5	75.83
	East and West	**Sqm**	2	11.23		1.5	33.69
	SF Corridor Safety Grill Work						
	North and south	**Sqm**	2	25.28		1.5	75.83
	East and West	**Sqm**	2	11.23		1.5	33.69
	TF Corridor Safety Grill Work						
	North and south	**Sqm**	2	15.00		1.5	45.00
	East and West	**Sqm**	1	11.23		1.5	16.85
				TOTAL QTY IN Sqm			**681.98**
				TOTAL QTY IN Kg (21Kg/Sqm)			**14321.48**
				QTY Paid On This Bill			**9849.60**
	TENDER QTY	**9849.6**	**Kgs**	**Qty RESERVED Want for Approval**			**4471.88**

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

A.E.E (P) B.R. Nagar

Scanned by TapScanner

Scanned by TapScanner

RA BILL 03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
142	Providing and fixing Stainless steel 304 Grade for staircase railing, Balconys Ramps with hand rails 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges etc., complete as per specification)						
	GF to FF Stair case SS Railing Work						
	First Flight	Sqm	2	4.00		1.2	9.60
	Center of landing	Sqm	2	0.30		1.2	0.72
	landing outer side opening	Sqm	1	4.30		1.2	5.16
	Second Flight	Sqm	2	4.00		1.2	9.60
	FF to SF Stair case SS Railing Work						
	First Flight	Sqm	2	4.00		1.2	9.60
	Center of landing	Sqm	2	0.30		1.2	0.72
	landing outer side opening	Sqm	1	4.30		1.2	5.16
	Second Flight	Sqm	2	4.00		1.2	9.60
	SF to TF Stair case SS Railing Work						
	First Flight	Sqm	2	4.00		1.2	9.60
	Center of landing	Sqm	2	0.30		1.2	0.72
	landing outer side opening	Sqm	1	4.30		1.2	5.16
	Second Flight	Sqm	2	4.00		1.2	9.60
	Third Floor to TF Stair case SS Railing Work						
	First Flight	Sqm	1	4.00		1.2	4.80
	Center of landing	Sqm	1	0.30		1.2	0.36
	landing outer side opening	Sqm	1	4.30		1.2	5.16
	Second Flight	Sqm	1	4.00		1.2	4.80
				TOTAL QTY IN Nos			90.36
				QTY Paid On This Bill			66.00
	TENDER QTY 66	Nos		Qty RESERVED Want for Approval			24.36

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

A.E.E (P) R.R. Nagpur

Scanned by TapScanner

Scanned by TapScanner

Item No	Description	Units	Nos	Measurements in Mtrs Length	Breadth	Depth	Quantity
143	Fixing of door frame in an existing opening including embeeding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour charges, complete as per specifications.						
	GF Door Frame Embeeding						
	ED	**Nos**	1				1.00
	D1	**Nos**	12				12.00
	D2	**Nos**	4				4.00
	D3	**Nos**	8				8.00
	FF Door Frame Embeeding						
	D1	**Nos**	12				12.00
	D2	**Nos**	4				4.00
	D3	**Nos**	7				7.00
	SF Door Frame Embeeding						
	D1	**Nos**	13				13.00
	D2	**Nos**	3				3.00
	D3	**Nos**	7				7.00
	TF Door Frame Embeeding						
	D1	**Nos**	7				7.00
	D2	**Nos**	3				3.00
	D3	**Nos**	7				7.00
				TOTAL QTY IN Nos			**87.00**
				QTY Paid On This Bill			**66.00**
	TENDER QTY	**66**	**Nos**	**Qty RESERVED Want for Approval**			**21.00**

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
300	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG Gl fish wire where ever necessary						
	GF Conduit 19mm Dia 2mm Thick						
	North Side	Mtr	5	30.00			150.00
	East side	Mtr	2	30.00			60.00
	West Side	Mtr	4	30.00			120.00
	South Side	Mtr	6	30.00			180.00
	Center	Mtr	20	11.00			220.00
	FF Conduit 19mm Dia 2mmThick						
	North Side	Mtr	5	30.00			150.00
	East side	Mtr	2	30.00			60.00
	West Side	Mtr	4	30.00			120.00
	South Side	Mtr	6	30.00			180.00
	Center	Mtr	20	11.00			220.00
	SF Conduit 19mm Dia 2mm Thick						
	North Side	Mtr	5	30.00			150.00
	East side	Mtr	2	30.00			60.00
	West Side	Mtr	4	30.00			120.00
	South Side	Mtr	6	30.00			180.00
	Center	Mtr	20	11.00			220.00
	TF Conduit 19mm Dia 2mm Thick						
	North Side	Mtr	2	30.00			60.00
	West Side	Mtr	2	30.00			60.00
	South Side	Mtr	3	30.00			90.00
	Center	Mtr	15	11.00			165.00
				TOTAL QTY IN Mtr			**2565.00**
				QTY Paid On This Bill			**2040.00**
	TENDER QTY	**2040**	Mtr		**Qty RESERVED Want for Approval**		**525.00**

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
301	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary						
	GF Conduit 25mm Dia 2mm Thick						
	North Side	Mtr	2	30.00			60.00
	East side	Mtr	2	30.00			60.00
	West Side	Mtr	3	30.00			90.00
	South Side	Mtr	3	30.00			90.00
	Center	Mtr	10	11.00			110.00
	FF Conduit 25mm Dia 2mm Thick						
	North Side	Mtr	2	30.00			60.00
	East side	Mtr	2	30.00			60.00
	West Side	Mtr	3	30.00			90.00
	South Side	Mtr	3	30.00			90.00
	Center	Mtr	10	11.00			110.00
	SF Conduit 25mm Dia 2mm Thick						
	North Side	Mtr	2	30.00			60.00
	East side	Mtr	2	30.00			60.00
	West Side	Mtr	3	30.00			90.00
	South Side	Mtr	3	30.00			90.00
	Center	Mtr	10	11.00			110.00
	TF Conduit 25mm Dia 2mm Thick						
	North Side	Mtr	1	30.00			30.00
	West Side	Mtr	3	30.00			90.00
	South Side	Mtr	3	30.00			90.00
	Center	Mtr	10	11.00			110.00
				TOTAL QTY IN Mtr			**1550.00**
	TENDER QTY	**1560**	**Mtr**		**QTY Paid On This Bill**		**1550.00**

R.E.E (R)
R.R.Nagar

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
302	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary						
	GF Conduit 32mm Dia 2.5mm Thick						
	North Side	**Mtr**	1	26.00			26.00
	East side	**Mtr**	1	27.00			27.00
	West Side	**Mtr**	1	15.00			15.00
	South Side	**Mtr**	1	12.00			12.00
	Center	**Mtr**	1	11.00			11.00
	FF Conduit 32mm Dia 2.5mm Thick						
	North Side	**Mtr**	1	26.00			26.00
	East side	**Mtr**	1	27.00			27.00
	West Side	**Mtr**	1	15.00			15.00
	South Side	**Mtr**	1	12.00			12.00
	Center	**Mtr**	1	11.00			11.00
	SF Conduit 32mm Dia 2.5mm Thick						
	North Side	**Mtr**	1	26.00			26.00
	East side	**Mtr**	1	27.00			27.00
	West Side	**Mtr**	1	15.00			15.00
	South Side	**Mtr**	1	12.00			12.00
	Center	**Mtr**	1	11.00			11.00
	TF Conduit 32mm Dia 2.5mm Thick						
	North Side	**Mtr**	1	26.00			26.00
	West Side	**Mtr**	1	15.00			15.00
	South Side	**Mtr**	1	12.00			12.00
	Center	**Mtr**	1	11.00			11.00
				TOTAL QTY IN Mtr			**337.00**
	TENDER QTY	**340**	**Mtr**	**QTY Paid On This Bill**			**337.00**

Contractor **Assistant Engineer** 12/05/2022 **Asst. Executive Engineer**

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
303	Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes adhesive paste etc..,by groove cutting in the wall and fixing by bracing U & J hooks and Cement plasteriing upto the wall surface and run wirh 18 SWG GI fish wire run throughout the conduit where ever necessary.						
	GF Wall Conduit 20mm Dia 2mm Thick						
	North Side	**Mtr**	2	30.00			60.00
	East side	**Mtr**	3	30.00			90.00
	West Side	**Mtr**	3	30.00			90.00
	South Side	**Mtr**	4	30.00			120.00
	Center	**Mtr**	10	11.00			110.00
	FF Wall Conduit 20mm Dia 2mm Thick						
	North Side	**Mtr**	2	30.00			60.00
	East side	**Mtr**	3	30.00			90.00
	West Side	**Mtr**	3	30.00			90.00
	South Side	**Mtr**	4	30.00			120.00
	Center	**Mtr**	10	11.00			110.00
	SF Wall Conduit 20mm Dia 2mm Thick						
	North Side	**Mtr**	2	30.00			60.00
	East side	**Mtr**	3	30.00			90.00
	West Side	**Mtr**	3	30.00			90.00
	South Side	**Mtr**	4	30.00			120.00
	Center	**Mtr**	10	11.00			110.00
	TF Wall Conduit 20mm Dia 2mm Thick						
	North Side	**Mtr**	1	30.00			30.00
	West Side	**Mtr**	3	30.00			90.00
	South Side	**Mtr**	4	30.00			120.00
	Center	**Mtr**	10	11.00			110.00
				TOTAL QTY IN Mtr			**1760.00**
				QTY Paid On This Bill			**1740.00**
	TENDER QTY	**1740**	**Mtr**	**Qty RESERVED Want for Approval**			**20.00**

Contractor

Assistant Engineer 12/05/2022

Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner

RA BILL-03 AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
304	Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes adhesive paste etc..,by groove cutting in the wall and fixing by bracing U & J hooks and Cement plasteriing upto the wall surface and run wirh 18 SWG GI fish wire run throughout the conduit where ever necessary.						
	GF Wall Conduit 25mm Dia 2mm Thick						
	North Side	**Mtr**	1	30.00			30.00
	East side	**Mtr**	1	30.00			30.00
	West Side	**Mtr**	1	30.00			30.00
	South Side	**Mtr**	2	30.00			60.00
	Center	**Mtr**	5	11.00			55.00
	FF Wall Conduit 25mm Dia 2mm Thick						
	North Side	**Mtr**	1	30.00			30.00
	East side	**Mtr**	1	30.00			30.00
	West Side	**Mtr**	1	30.00			30.00
	South Side	**Mtr**	2	30.00			60.00
	Center	**Mtr**	5	11.00			55.00
	SF Wall Conduit 25mm Dia 2mm Thick						
	North Side	**Mtr**	2	30.00			60.00
	East side	**Mtr**	3	30.00			90.00
	West Side	**Mtr**	1	30.00			30.00
	South Side	**Mtr**	2	30.00			60.00
	Center	**Mtr**	5	11.00			55.00
	TF Wall Conduit 20mm Dia 2mm Thick						
	North Side	**Mtr**	1	30.00			30.00
	West Side	**Mtr**	1	30.00			30.00
	South Side	**Mtr**	2	30.00			60.00
	Center	**Mtr**	5	11.00			55.00
				TOTAL QTY IN Mtr			**880.00**
	TENDER QTY **880**	**Mtr**		**QTY Paid On This Bill**			**880.00**

A.E.E (P)
R.R. Naga

Contractor

B.K. Kumbhar
Assistant Engineer 12/05/2022

B.K. Kumbhar
Asst. Executive Engineer

Scanned by TapScanner

Scanned by TapScanner